

GOVERNMENT OF ANDHRA PRADESH  
ABSTRACT

PMGSY- Phase VIII – East Godavari District - Package No. AP VIII - 0506 – “Providing BT on road from Bodilanka to Thurruwada of East Godavari District” – Granting of further Extension of Agreement Time from 1-6-2011 to 31-12-2011 for a period of 214 days without penalty – Orders – Issued.

-----  
PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 1979

Dated 28-12-2011.  
Read the following:-

- 1) G.O.Rt.No.68, PR & RD (Progs.II) Dept,dt.27.02.2009.
- 2) G.O.Rt.No.898, PR & RD (Progs.II) Dept, dt.15-6-2011.
- 3) From the ENC(PR), PMGSY, Lr.No.W3/DEE.III/PMGSY/ AP-VIII- 0506/10, dated. 22.11.2011.

<<>>

**ORDER:**

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal hereby grant further Extension of Agreement Time from 1-6-2011 to 31-12-2011 for a period of 214 days without penalty as the delay is not attributable to the contractor the delay is due to accord RAS, heavy rains and Forest Objections in respect of work Road from “Providing BT on road from Bodilanka to Thurruwada of East Godavari District” under PMGSY Phase – VIII package No.AP VIII 0506.

2. The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at [www.ap.gov.in/goir](http://www.ap.gov.in/goir).

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

Dr.RAJIV SHARMA  
PRINCIPAL SECRETARY TO GOVERNMENT

To  
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.  
The Superintending Engineer,(PR),East Godavari District.  
Copy to:  
The PS to Min.(PR).  
Sc/sf.

//FORWARDED::BY ORDER//

SECTION OFFICER.